



Haryana Rural Roads & Infrastructure Development Agency

A Society of the Government of Haryana in Public Works (B&R) Department
Nirman Sadan, Sector – 33-A, Chandigarh.

PMGSY – Phase IX

On behalf of Governor of Haryana, online item rate bids (e-Tenders) were invited and subsequently allotted for the following work(s) including maintenance for five years after completion of construction.

Sr. No.	Package Number	Name of Work	(a) Estimated Cost (b) Earnest Money (c) Cost of Bid Documents (d) Date of Bid Closing (e) Construction Period	Current status of work
Provincial Division No. 2, Ambala				
1.	901	Upgradation of: Chappar - Adhoya (RD 8.96 to SH-04) (Length: 4.00 km); [ID:HR-01-21, Map ID:3022]	(a) Rs. 160 Lacs (b) Rs. 3.20 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 6 months	Physically completed on 31.05.2010
Provincial Division No. 1, Kurukshetra				
2.	902	Upgradation of: Jhansa - Mandi Bichki (Length: 11.25 km; to be widened to: 5.5m); [ID:HR-11-17, Map ID:3023]	(a) Rs. 380 Lacs (b) Rs. 7.60 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 10 months	In Progress
3.	903	Upgradation of: Ambala Hisar road to - Naisi via Mandran (Length: 4.53 km; to be widened to: 5.5m); [ID:HR-11-19, Map ID:3024]	(a) Rs. 160 Lacs (b) Rs. 3.20 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 6 months	Physically completed on 30.11.2010
Provincial Division No. 2, Kurukshetra				
4.	904	Shahabad Thol road to - Golepura (Length: 7.40km; to be widened to: 5.5m); [ID:HR-11-14, Map ID:3077]	(a) Rs. 280 Lacs (b) Rs. 5.60 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	In Progress
5.	905	Upgradation of: Ambala Hisar Road to - Thaska Miraji Rohti Road (Length: 7.50 km); [ID:HR-11-16, Map ID:3078]	(a) Rs. 280 Lacs (b) Rs. 5.60 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	Physically completed on 19.09.2010
6.	906	Upgradation of: Kurukshetra Salarpur - Nilokehri Karsa Dhand SH-33 upto Distt. Boundry (Length: 4.00 km; to be widened to: 5.5m); [ID:HR-11-18, Map ID:3116]	(a) Rs. 200 Lacs (b) Rs. 4.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	Physically completed on 04.10.2010
7.	907	Upgradation of: Shahbad Thol SH-4 road - Bijjarpur Tangori (Length: 3.00 km; to be widened to: 5.5m); [ID:HR-11-21, Map ID:3117]	(a) Rs. 110 Lacs (b) Rs. 2.20 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 6 months	In Progress
8.	908	Upgradation of: NH-I to Morthala (Length: 4.14 km; to be widened to: 5.5m); [ID:HR-11-22, Map ID:3119]	(a) Rs. 200 Lacs (b) Rs. 4.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	Physically completed on 12.05.2011
9.	909	Upgradation of: Bakali to Mehra Kharkali (Length: 4.32 km; to be widened to: 5.5m); [ID:HR-11-23, Map ID:3120]	(a) Rs. 160 Lacs (b) Rs. 3.20 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 6 months	Physically completed on 03.04.2011
10.	910	Upgradation of: SH-7 - Kalwa to Birthala (Length: 5.70 km; to be widened to: 5.5m); [ID:HR-11-25, Map ID:3121]	(a) Rs. 270 Lacs (b) Rs. 4.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	In Progress
11.	911	Upgradation of: NH-1 - MDR-116 via Madanpur Mohanpur Dakala Bibipur Ajarana Kalan (Length: 12.55 km); [ID:HR-11-20, Map ID:3122]	(a) Rs. 400 Lacs (b) Rs. 8.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 10 months	Physically completed on 03.03.2011

Sr. No.	Package Number	Name of Work	(a) Estimated Cost (b) Earnest Money (c) Cost of Bid Documents (d) Date of Bid Closing (e) Construction Period	Current status of work
12.	912	Upgradation of: SH-7 to Akalgarh via Sunarian (Length: 10.00 km); [ID:HR-11-24, Map ID:3123]	(a) Rs.400 Lacs (b) Rs. 8.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 10 months	Physically completed on 28.03.2011
Provincial Division, Charkhi Dadri				
13.	913	Upgradation of: Kadma - Nawan (Length: 7.50 km; to be widened to: 5.5m); [ID:HR-02-21, Map ID:3027]	(a) Rs. 210 Lacs (b) Rs.4.20 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	Physically completed on 17.02.2011. Actual length is 7.40 km.
Provincial Division, Narnaul				
14	914	Upgradation of: SH-26 to Thana to Kultajpur to Hassanpur to Kiroli- Dhaonata Dhacholi Road (Length: 14.80 km; to be widened to: 5.5m); [ID:HR-12-16, Map ID:2961]	(a) Rs. 650 Lacs (b) Rs. 13.00 Lacs (c) Rs.20000/- (d) 09/10/2009 (e) 12 months	Physically completed on 29.01.2011.
15	915	Upgradation of: Dokhera - Approach Road (Length: 6.00 km; to be widened to: 5.5m); [ID:HR-12-11, Map ID:3029]	(a) Rs. 290 Lacs (b) Rs. 5.20 Lacs (c) Rs.20000/- (d) 09/10/2009 (e) 8 months	Physically completed on 25.09.2010 Actual length is 6.195km.
16	916	Upgradation of: Satnail - Bass Dhana (Length: 4.54 km; to be widened to: 5.5m); [ID:HR-12-15, Map ID:3080]	(a) Rs. 170 Lacs (b) Rs. 3.40 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 6 months	Physically completed on 20.06.2010. Actual length is 5.140 km.
17	917	Upgradation of: Golwa - Approach Road (Length: 5.90 km; to be widened to: 5.5m); [ID:HR-12-12, Map ID:3100]	(a) Rs. 170 Lacs (b) Rs. 3.40 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 6 months	Physically completed on 15.12.2010
18	918	Upgradation of: SH 17 - Nimbi Kharoli Road (Length: 5.88 km; to be widened to: 5.5m); [ID:HR-12-13, Map ID:3101]	(a) Rs. 200 Lacs (b) Rs. 4.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	Physically completed on 24.09.2010
19	919	Upgradation of: Khhatorda Nangal - Mala Road (Length: 13.90 km; to be widened to: 5.5m); [ID:HR-12-18, Map ID:3139]	(a) Rs. 400 Lacs (b) Rs. 8.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 10 months	In progress CC Blocks collected
20	920	Upgradation of: Mohindergarh Satnali to - Bardra Nawan Road (Length: 6.25 km; to be widened to: 5.5m); [ID:HR-12-17, Map ID:3140]	(a) Rs. 230 Lacs (b) Rs. 4.60 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	Physically completed on 20.08.2010
21	921	Upgradation of: Nangal Serohi to Kothal Khurd L 038 to - Nangawas Approach Road (Length: 6.53 km; to be widened to: 5.5m); [ID:HR-12-19, Map ID:3141]	(a) Rs. 190 Lacs (b) Rs. 3.80 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	Physically completed on 30.06.2010
Provincial Division, Yamuna Nagar				
22	922	Upgradation of: Radaur Jathlana - Gumthala via kandrouli (Length: 8.76 km; to be widened to: 5.5m); [ID:HR-19-11, Map ID:3016]	(a) Rs. 340 Lacs (b) Rs. 6.80 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 10 months	The matter for balance length of 1.76km from RD 7100 to 8760 is under consideration in H.O. Estimate for balance length sent to govt. by Road Section.
23	923	Upgradation of: Dadupur - Jaidri (Length: 5.52 km; to be widened to: 5.5m); [ID:HR-19-13, Map ID:3106]	(a) Rs. 220 Lacs (b) Rs. 4.40 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	Physically completed on 31.07.2011.
Provincial Division, Palwal				
24	924	Upgradation of:	(a) Rs. 380 Lacs	Physically

Sr. No.	Package Number	Name of Work	(a) Estimated Cost (b) Earnest Money (c) Cost of Bid Documents (d) Date of Bid Closing (e) Construction Period	Current status of work
		hathin - lakhnaka (Length: 8.68 km; to be widened to: 5.5m); [ID:HR-03-22, Map ID:3032]	(b) Rs. 7.60 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 10 months	completed on 16.01.2010
25	925	Upgradation of: Alhapur - Kalwaka (Length: 15.04 km; to be widened to: 5.5m); [ID:HR-03-20, Map ID:3034]	(a) Rs. 550 Lacs (b) Rs. 11.00 Lacs (c) Rs.20000/- (d) 09/10/2009 (e) 12 months	Physically completed on 16.08.2010
26	926	Upgradation of: Rasulpur - Missa (Length: 4.90 km); [ID:HR-03-23, Map ID:3084]	(a) Rs. 260 Lacs (b) Rs. 5.02 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	Physically completed on 31.08.2010
27	927	Upgradation of: Prithala - Sehrala (Length: 5.97 km; to be widened to: 5.5m); [ID:HR-03-21, Map ID:3086]	(a) Rs. 300 Lacs (b) Rs. 6.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	Physically completed on 16.08.2010
Provincial Division, Fatehabad				
28	928	Upgradation of: Khairi - Bhuna (Length: 9.60 km; to be widened to: 5.5m); [ID:HR-04-12, Map ID:3051]	(a) Rs. 320 Lacs (b) Rs. 6.40 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 10 months	(Agreement terminated) Tender called for balance works & to be received on 06.01.2012
29	929	Upgradation of: Bhuthan Kalan - Tohana Ratia road via Hasinga Kunal Sec- Mohammadpur Sotter to Hasinga (Length: 5.76 km; to be widened to: 5.5m); [ID:HR-04-13, Map ID:3054]	(a) Rs. 180 Lacs (b) Rs. 3.60 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	(Agreement terminated)Tender called for balance work & to be received on 06.01.2012
30	930	Upgradation of: Bhattu - Dayar (Length: 15.41 km); [ID:HR-04-14, Map ID:3058]	(a) Rs. 450 Lacs (b) Rs. 9.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 10 months	(Agreement terminated)Tender called for balance work & to be received on 06.01.2012
Provincial Division, Hansi				
31	931	Upgradation of: Gabipur-Babuwa-Hasangarh - Litani (Length: 5.30 km; to be widened to: 5.5m); [ID:HR-06-20, Map ID:3044]	(a) Rs. 230 Lacs (b) Rs. 4.60 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	Physically completed on 10.03.2011
Provincial Division No. 1, Hisar				
32	932	Upgradation of: Sadalpur - Bhana Bhodia (Length: 7.14 km; to be widened to: 5.5m); [ID:HR-06-15, Map ID:3036]	(a) Rs.200 Lacs (b) Rs. 4.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	In Progress
33	933	Upgradation of: Chaudhariwa - Gorchi (Length: 5.20 km; to be widened to: 5.5m); [ID:HR-06-16, Map ID:3037]	(a) Rs.150 Lacs (b) Rs. 3.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 6 months	In Progress
34	934	Upgradation of: Dobhi - Bandaheeri (Length: 6.40 km; to be widened to: 5.5m); [ID:HR-06-17, Map ID:3041]	(a) Rs.180 Lacs (b) Rs. 3.60 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	In Progress
35	935	Upgradation of: Ghursal - Bandaheeri (Length: 6.17 km; to be widened to: 5.5m); [ID:HR-06-19, Map ID:3042]	(a) Rs.180 Lacs (b) Rs. 3.60 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	In Progress
Provincial Division No.1, Sirsa				
36	936	Upgradation of: Kalanwali - Baragudha-Sahuwala upto NH-10 (Length: 21.43 km; to be widened to: 5.5m); [ID:HR-17-15, Map ID:2902]	(a) Rs. 1000 Lacs (b) Rs. 20.00 Lacs (c) Rs.20000/- (d) 09/10/2009 (e) 12 months	In Progress
37	937	Upgradation of: Goriwala - Ghokanwali (Length : 17.17 km);	(a) Rs. 530 Lacs (b) Rs. 10.60 Lacs	Work deleted due to road already taken

Sr. No.	Package Number	Name of Work	(a) Estimated Cost (b) Earnest Money (c) Cost of Bid Documents (d) Date of Bid Closing (e) Construction Period	Current status of work
		[ID:HR-17-13, Map ID:3060]	(a) Rs.20000/- (d) 09/10/2009 (e) 12 months	in Phase-I
38	938	Upgradation of: Masitan - Dabwali Chautala (Length: 11.40 km); [ID:HR-17-14, Map ID:3102]	(a) Rs. 350 Lacs (b) Rs. 7.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 10 months	Single Tender received on dated 28.12.2011 and the same is in progress
Provincial Division No. 1, Sonipat				
39	939	Upgradation of: Hassangarh - Kiroli Road (Length: 7.65 km); [ID:HR-18-18, Map ID:3090]	(a) Rs.340 Lacs (b) Rs. 6.80 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 10 months	2.15km WBM is yet to be done
40	940	Upgradation of: Barwashi - Chitana Road - Kasanda (Length: 22.43 km; to be widened to: 5.5m); [ID:HR-18-17, Map ID:3099]	(a) Rs. 1200 Lacs (b) Rs. 24.00 Lacs (c) Rs.20000/- (d) 09/10/2009 (e) 12 months	Physically completed on 04.02.2011. Disputed length 0.208km
41	941	Upgradation of: (i) Sonipat - Gohana Road - Karaweri Road (Length: 1.76 km; to be widened to: 5.5m); [ID:HR-18-20, Map ID:3196] (ii) Pinana - Salimpur Trolley (Length: 2.00 km; to be widened to: 5.5m); [ID:HR-18-19, Map ID:3197]	(a) Rs. 140 Lacs (b) Rs. 2.8 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 6 months	Physically completed on 31.05.2010 Physically completed on 05.03.2011
Provincial Division No. 2, Sonipat				
42	942	Upgradation of: Murthal - Meemarpur (Length: 9.10 km); [ID:HR-18-21, Map ID:3108]	(a) Rs. 400 Lacs (b) Rs. 8.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 10 months	In Progress
Provincial Division, Kaithal				
43	943	Upgradation of: Pabnawa - Chochra (Length: 35.10 km; to be widened to: 5.5m); [ID:HR-09-18, Map ID:3064]	(a) Rs. 1100 Lacs (b) Rs.22.00 Lacs (c) Rs.20000/- (d) 09/10/2009 (e) 12 months	In Progress
44	944	Upgradation of: Mohana - Rehara (Length: 23.40 km; to be widened to: 5.5m); [ID:HR-09-19, Map ID:3065]	(a) Rs. 800 Lacs (b) Rs. 16.00 Lacs (c) Rs.20000/- (d) 09/10/2009 (e) 12 months	Physically completed on 17.02.2011. Actual length is 22.600 km.
45	945	Upgradation of: Kaul - Pharal (Length: 9.05 km; to be widened to: 5.5m); [ID:HR-09-20, Map ID:3066]	(a) Rs. 310 Lacs (b) Rs. 6.20 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	Physically completed on 20.04.2011. Actual length is 7.710 km.
46	946	Upgradation of: Rajound - Kithana (Length: 10.20 km); [ID:HR-09-21, Map ID:3092]	(a) Rs. 310 Lacs (b) Rs. 7.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	Physically completed on 31.03.2010. Actual length is 10.055 km.
Provincial Division No. 2, Karnal				
47	947	Upgradation of: Kheri Sarfali - Rehara (Length: 6.82 km; to be widened to: 5.5m); [ID:HR-10-20, Map ID:3070]	(a) Rs. 250 Lacs (b) Rs. 5.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	Physically completed on 26.09.2010. Except disputed length of 0.200km
Provincial Division, Panipat				
48	948	Upgradation of: Israna - Bhaupur (Length: 4.65 km; to be widened to: 5.5m); [ID:HR-14-14, Map ID:2843]	(a) Rs. 180 Lacs (b) Rs. 3.60 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	In Progress
49	949	Upgradation of: SH-14 - Uralana Khurd (Length: 10.35km; to be widened to: 5.5m); [ID:HR-14-15, Map ID:2844]	(a) Rs. 400 Lacs (b) Rs. 8.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 10 months	In Progress
50	950	Upgradation of: Madlauda - Bal Jatan via Khandra (Length: 3.54km; to be widened to: 5.5m); [ID:HR-14-18, Map ID:3071]	(a) Rs. 160 Lacs (b) Rs. 3.20 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 6 months	Earthwork in cutting in wdg. Portion is in progress.

Sr. No.	Package Number	Name of Work	(a) Estimated Cost (b) Earnest Money (c) Cost of Bid Documents (d) Date of Bid Closing (e) Construction Period	Current status of work
51	951	Upgradation of: Mehrana - Naraina via Bursham (Length: 5.30km; to be widened to: 5.5m); [ID:HR-14-16, Map ID:3072]	(a) Rs. 210 Lacs (b) Rs. 4.20 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	Physically completed on 10.12.2010. Actual length is 5.400 km.
52	952	Upgradation of: Samalkha - Atta via Jaurashi Jeetgarh (Length: 9.16km; to be widened to: 5.5m); [ID:HR-14-17, Map ID:3093]	(a) Rs. 320 Lacs (b) Rs. 6.40 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 10 months	Physically completed on 02.12.2010
Provincial Division, Nuh				
53	953	Upgradation of: Taoru Bhogipur road - Nanuka (Length: 5.03 km; to be widened to: 5.5m); [ID:HR-05-24, Map ID:3105]	(a) Rs. 250 Lacs (b) Rs. 5.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	Physically completed on 10.11.2010. Except disputed reaches at RD 980m to 1045m & 1190m to 1270m
Provincial Division No. 1, Rewari				
54	954	Upgradation of: Jhal - Nangal (Length: 11.95 km); [ID:HR-15-15, Map ID:2918]	(a) Rs. 300 Lacs (b) Rs. 6.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 10 months	Physically completed on 31.07.2011. Actual length is 13.041 km.
55	955	Upgradation of: Rewari Mohindergarh Road - Rewari Narnaul Road (Length: 8.20 km; to be widened to: 5.5m); [ID:HR-15-16, Map ID:2920]	(a) Rs. 270 Lacs (b) Rs. 5.40 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	Work completed on 31.03.2011, except 310 mtr disputed in village portion
56	956	Upgradation of: Bawal - Pawti, Dadia (Length: 10.99 km); [ID:HR-15-17, Map ID:3075]	(a) Rs. 440 Lacs (b) Rs. 8.80 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 10 months	Physically completed on 30.06.2010. Actual length is 11.700km.
57	957	Upgradation of: Rewari Mohindergarh Road - Kumroda (Length: 5.27 km; to be widened to: 5.5m); [ID:HR-15-18, Map ID:3076]	(a) Rs. 140 Lacs (b) Rs. 2.80 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 6 months	Physically completed on 31.10.2010. Actual length is 5.104km.
58	958	Upgradation of: Bharangi - Rajgarh (Length: 5.13 km; to be widened to: 5.5m); [ID:HR-15-21, Map ID:3143]	(a) Rs. 180 Lacs (b) Rs. 3.60 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 8 months	Physically Completed on 31.10.2010. Except a stretch of 193 metre not done in vill. Rajgarh due to dispute by villagers.
59	969	Upgradation of: Siha Dhawana - Road (Length: 5.20 km; to be widened to: 5.5m); [ID:HR-15-22, Map ID:3145]	(a) Rs. 180 Lacs (b) Rs. 3.60 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 6 months	Physically Completed on 5.11.2010. Except a stretch of 490 metre dispute by villagers.
60	960	Upgradation of: Kanwali - Lisan (Length: 9.13 km; to be widened to: 5.5m); [ID:HR-15-19, Map ID:3148]	(a) Rs. 400 Lacs (b) Rs. 8.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 10 months	Physically Completed on 31.03.2011. Actual Length is 10.110km.
61	961	Upgradation of: Aulant - Motia Kalan Road (Length: 4.57 km; to be widened to: 5.5m); [ID:HR-15-20, Map ID:3146]	(a) Rs. 120 Lacs (b) Rs. 2.40 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 6 months	Physically Completed on 15.07.2010. Actual Length is 4.955km.
Provincial Division No. 1, Rohtak				
62	962	Upgradation of: Meham - Bedwa (Length: 12.85 km; to be widened to: 5.5m); [ID:HR-16-29, Map ID:3074]	(a) Rs.320 Lacs (b) Rs. 6.40 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 10 months	Physically Completed on 25.11.2011. Actual Length is 12.460km.
63	963	Upgradation of: Samargopalpur - Kalanaur (Length: 25.00 km; to be widened to: 5.5m); [ID:HR-16-31, Map ID:3095]	(a) Rs. 650 Lacs (b) Rs. 13.00 Lacs (c) Rs.20000/- (d) 09/10/2009 (e) 12 months	Physically Completed on 30.11.2011.
64	964	Upgradation of: Meham - Dorar (Length: 13.99 km); [ID:HR-16-30, Map ID:3094]	(a) Rs. 340 Lacs (b) Rs. 6.80 Lacs (c) Rs.15000/- (d) 09/10/2009	Physically Completed on 15.11.2011.

Sr. No.	Package Number	Name of Work	(a) Estimated Cost (b) Earnest Money (c) Cost of Bid Documents (d) Date of Bid Closing (e) Construction Period	Current status of work
65	965	Upgradation of: Mokhra-Bahuakbarpur - samargopalpur road (Length: 4.80 km); [ID:HR-16-32, Map ID:3131]	(a) Rs. 170 Lacs (b) Rs. 3.40 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 6 months	Physically Completed on 15.10.2011. Actual Length is 4.700km.
66	966	Upgradation of: Kharkara - Bharan (Length: 4.55 km; to be widened to: 5.5m); [ID:HR-16-33, Map ID:3220]	(a) Rs. 140 Lacs (b) Rs. 2.80 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 6 months	Physically Completed on 22.05.2010.
67	967	Upgradation of: Muradpur-Tekna-Mokhra - Kharkhara Road (Length: 9.00 km; to be widened to: 5.5m); [ID:HR-16-34, Map ID:3221]	(a) Rs. 350 Lacs (b) Rs. 7.00 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 10 months	Physically Completed on 30.10.2011.
68	968	Upgradation of: Bainsi-Gugaheri - Farmana-Malvi Road (Length: 5.60 km; to be widened to: 5.5m); [ID:HR-16-35, Map ID:3222]	(a) Rs. 160 Lacs (b) Rs. 3.20 Lacs (c) Rs.15000/- (d) 09/10/2009 (e) 6 months	In progress

Note:

1. All further notices (including postponement, if any) in regard to these tenders would appear on the website only.
2. For other details visit <http://haryanapmgsy.etenders.in>.

Secretary General,
E-mail : pwd-eic@hry.nic.in,
Tel.: Sh. R.C.S Dabla (EE) 0172-2618249.